

Town Hall Renovation Committee
Meeting Notes – September 5, 2018

Green Line Builders is cutting the studs to appropriate length and putting pressure treated lumber on the sill in preparation for Geddes lowering the building. Should be done by Friday, 9/7/18.

The water line has been installed.

Dan Cowan, electrician, installing conduit tomorrow (9/6/18). Town will act as general contractor for electrician.

Scott to call Geddes about timing.

No more fill is to be put inside under the main building until building is lowered. When Green Line is done, Alfred can fill back and that will get rid of lots of the gravel that is now filling the parking lot.

Ecowarm board for floor will be ordered by John, product approved by Ernie Parrish and Jim Clark.

Scott to contact Jeremy Ingpen to arrange meeting with him and engineer Don Marsh re: septic.

Donna will call Clearwater Filtration Systems. Donna will submit application to Efficiency Vermont.

Scott has had 2 of the old pews repaired and will have a plaque made dedicating one to Conrad Smith and one to Cy Lamberton.

Wood for floors needs to dry; Jim Clark has source. Should be ordered now.

Deposit of \$8,000 to Jim O'Riordan approved.

Notes by Donna